



PROJECT UPDATE – STATE ROUTE 1 IN SAN LUIS OBISPO & MONTEREY COUNTIES (HIGHWAY 46 TO CARMEL RIVER)

PREPARED FOR JUNE 3, 2022 BIG SUR MULTI-AGENCY ADVISORY COUNCIL MEETING

PROJECTS UNDER CONSTRUCTION										
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Coastal Development Permit	Project Manager (Resident Engineer)	Contractor	Comments
1.	Highway 1 Big Sur CAPM (1F680)	In Monterey County near Big Sur from Torre Canyon Bridge to Carpenter Street (PM 39.8-74.6)	Pavement rehabilitation	January 2020 – February 2022	\$24 million	SHOPP	Yes	Carla Yu (PF)	Granite Rock Company	Construction contract acceptance was 02/11/22, project is completing close out process.
2.	Highway 1 Piedras Blancas On-Site Landscape & Mitigation (49282)	In San Luis Obispo County south of the Arroyo De La Cruz Bridge (PM 64.0-R66.9)	Landscape mitigation	Summer 2018 - Spring 2022	\$2.7 million	SHOPP	Yes	Meg Henry (RS)	Empire Landscaping, Inc. Davis, CA	Plant establishment completed on 12/31/21. Contract with Empire Landscape is complete. Biological monitoring per permit requirements planned to continue until 12/31/2023. If permit criteria are not met, additional months for monitoring could be added beyond then.
3.	Highway 1 Granite Canyon Bridge ECE (1K7004)	In Monterey County near Carmel By the Sea at Granite Canyon Bridge (PM 64.4)	Electrochemical Chloride Extraction of Bridge Structure	Summer 2021- Winter 2022/2023	\$4.9 million	Maintenance	Exempt	Kelly McClain (RJ)	American Civil Constructors	Work is ongoing.
4.	Highway 1 Garrapata Creek Bridge Rehab (1H460)	At Garrapata Creek Bridge (PM 63.0)	Electrochemical Chloride Extraction (ECE) of bridge structure	Summer 2021- Fall 2023	\$9.6 million	SHOPP	Exempt	Carla Yu	Future Contractors & Engineers	Construction underway
5.	SLO-1 December Storm Damage (1P360)	In San Luis Obispo County near Ragged Point from 1.2 miles south of San Carpoforo Creek Bridge to 1.5 miles	Slide removal, install slope drapery system, restore facility	December 2021 - Spring 2022	\$1.8 million	SHOPP	TBD	Berkeley Lindt (RS)	Souza Construction	Work is complete.



PROJECT UPDATE – STATE ROUTE 1 IN SAN LUIS OBISPO & MONTEREY COUNTIES (HIGHWAY 46 TO CARMEL RIVER)

PREPARED FOR JUNE 3, 2022 BIG SUR MULTI-AGENCY ADVISORY COUNCIL MEETING

PROJECTS UNDER CONSTRUCTION (Cont'd.)										
Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Coastal Development Permit	Project Manager (Resident Engineer)	Contractor	Comments	
6.	Colorado Fire Restoration (1P370)	In Monterey County near Carmel from Bixby Creek Bridge to .8 mile south of Garrapata Ridge Road (PM 59.5-61.6)	Install overflow culverts, prep facilities for debris flows, replace culverts and down drains	January 2022 - Summer 2022	\$1.75 million	SHOPP	TBD	Berkeley Lindt (AP)	Gordon Ball Construction	Work ongoing.
7.	Highway 1 Little Sur Retaining Wall (1K050)	Between Little Sur River and North of Big Sur (PM 55.9/55.9)	Construct earth retaining system	Fall 2022	\$2 million	SHOPP	Exception or Waiver	Carla Yu		Construction completed early; all lanes were open by mid-April 2022.



PROJECT UPDATE – STATE ROUTE 1 IN SAN LUIS OBISPO & MONTEREY COUNTIES (HIGHWAY 46 TO CARMEL RIVER)

PREPARED FOR JUNE 3, 2022 BIG SUR MULTI-AGENCY ADVISORY COUNCIL MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location	Description	Construction Timeline	Constructi on Cost	Funding Source	Coastal Development Permit	Project Manager	Comments
8.	Highway 1 Limekiln Creek Bridge Replacement (1F510)	In Monterey County from south of Limekiln Creek Bridge to just north of Limekiln Creek Bridge (PM 20.9-21.3)	Replace bridge	Summer 2025 – Spring 2029	\$76.2 million	SHOPP	Yes	Luis Duazo	The Draft Environmental Document is being finalized for Public Review this Summer.
9.	Highway 1 Orient Express Tieback Wall (1K010)	Near Lucia south of Big Creek Bridge (27.5/27.7)	Construct tieback wall, restore roadway and facilities, place Water Pollution Control BMPs, and erosion control	Spring/Summer 2024	\$6.2 million	SHOPP	Yes	Aaron Henkel	The schedule was moved out to further identify biological and cultural concerns within the project limits. PA&ED: Moved to 9/1/22
10.	Highway 1 Castro Canyon Bridge Rail Upgrade (1H490)	At Castro Canyon Bridge (PM 43.1)	Replace bridge rail	Spring/Summer 2026	\$2.5 million	SHOPP	Yes	Aaron Henkel	Project is now in the Design phase. Project may be delayed due to AT&T. CDP was approved for project.
11.	Highway 1 Coastlands Wall Permanent Restoration (1M460)	Near Big Sur at 1.0 Mile south of Pfeiffer Canyon Bridge (PM 44.5/44.45)	Permanent Restoration/Tieback retaining wall	Summer 2022- Fall 2023	\$1.7 million	SHOPP	Yes	Carla Yu	Project is in the awards process, construction work expected to start in summer.
12.	Highway 1 Carmel River Overflow Bridge (1F650)	In Monterey County, on Route 1, 0.2 miles south of Carmel River Bridge (PM 71.9 - 72.3)	Drainage Improvements	Summer 2023/2024	\$11 million	Local, Oversight	Yes	David Rasmussen	The final Project Report has been approved. As the PS&E package is received, CT will provide comments moving towards approval.



PROJECT UPDATE – STATE ROUTE 1 IN SAN LUIS OBISPO & MONTEREY COUNTIES (HIGHWAY 46 TO CARMEL RIVER)

PREPARED FOR JUNE 3, 2022 BIG SUR MULTI-AGENCY ADVISORY COUNCIL MEETING

PROJECTS IN DEVELOPMENT (Cont'd)									
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Coastal Development Permit	Project Manager	Comments
13.	SLO-1 San Simeon CMS (1N960)	In San Luis Obispo County at San Simeon at 0.1 mile north of Hearst Castle Road (PM 57.9)	Construct Changeable Message Sign and CCTV	Spring 2023	\$333k	Minor	Waiver	Berkeley Lindt	Project submitted to DPAC awaiting advertising.

ACRONYMS USED IN THIS REPORT:

CDP	Coastal Development Permit	RTL	Ready to List
ED	Environmental Document	SHOPP	State Highway Operation and Protection Program
PA&ED	Project Approval and Environmental Document	STIP	Statewide Transportation Improvement Program